RISE UP ROOFING & CONSTRUCTION
CSLB #1096492 (B & C-39) · San Diego County, CA

SAMPLE REPORT #RU-1096-SD · GRADE B+

21-Point Roof & Attic Health Audit

Prepared for: Sample Residence (Carlsbad, CA 92009) · 30 minutes · 64 annotated photos · $0

2,184 sq ft	12–15 Years	$1,240 – $1,980
Measured Roof Area	Estimated Remaining Life	Targeted Repair Range

STATUS	CHECKPOINT	HOMEOWNER FINDING	EST. REPAIR
Repair	Pipe Boot Flashing	Possible moisture at pipe boot — reseal & replace lead collar	$240–$380
Action	Clay Tile Field	7 cracked tiles found — reset & replace matching profiles	$310–$460
Monitor	Underlayment Seam	Aged builder felt — currently dry, monitor over next 2–3 winters	$690–$1,140
Pass ✓	Roof Decking & Rafters	Roof deck: dry ✓ — no wood rot or termite damage	$0
Pass ✓	Ridge & Valley Channels	Ridge: sealed ✓ · Valley metal clear of debris	$0

Luis,

Signed by Luis, C-39 Inspector
Rise Up Roofing & Construction · License #1096492

Print / Save PDF **Book Free Inspection →**